ELMHURST PARK DISTRICT
BERENS SLED HILL IMPROVEMENT PROJECT

PROJECT SCHEDULE

Contractor: Misfits Construction Company

Description	Percent Complete	24-Mar	25-Mar	26-Mar	27-Mar	28-Mar	29-Mar	30-Mar	31-Mar	1-Apr	2-Apr	3-Apr	4-Apr	5-Apr	6-Apr	7-Apr	8-Apr	9-Apr	10-Apr	11-Apr	12-Apr	13-Apr	14-Apr	15-Apr	16-Apr	17-Apr	18-Apr	19-Apr	20-Apr	21-Apr	22-Apr	23-Apr	24-Apr	25-Apr	26-Apr	27-Apr	28-Apr	29-Apr	30-Apr	1-May	2-May	3-May
BERENS SLED HILL IMPROVEMENT PROJECT																																										
Execute Contract																																										
Notice of Award	100%																																									
Preconstruction Meeting	100%																																									
Submittals																																										
No. 01 - Fence	100%																																									
No. 02 - Landscaping	0%																																									
Procurements																																										
Fence Material	74%																																									
Survey																																										
Initial Topo	100%																																									
Initial Layout	100%																																									
Layout Fence	10%																																									
Layout Final Grades	50%																																									
Final Topo	0%																																									
Clearing																																										
Clearing & Grubbing	80%																																									
Install Tree Protection Fence	0%																																									
Remove Tree Protection Fence	0%																																									
Erosion Control																																										
Place Mats	100%																																									
Install Silt Fence	0%																																									
Install Inlet Protection	100%																																									
Remove Mats	0%																																									
Remove Silt Fence	0%																																									
Remove Inlet Protection	0%																																									
Excavation																																										
Strip Topsoil	0%																																									
Rough Grade	0%																																									
Fine Grade	0%																																									
Respread Topsoil	0%																																									
Fence																																										
Remove Fence	100%																																									
Install Fence	0%																																									
Install Handrail	0%																																									
Install Grounding	0%																																									
Landscaping																																										
Sow Seed	0%																																									
Lay Blanket	0%																																									
Punch List																																										
Project Complete																																										